

CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Boldly "X" this box if there is qualified data on this page.

Meter ID: 12 YS I 600 XL M

September 2008 GENERAL version

Date 8-27-14 Calibration Time: 7:00 Project Name: Middle Santa Fe Study

All Times Are: ETZ or CTZ (circle one)

Circle/Fill In: Lab Calibration or Calibration on Site The Lodge at Gainesville

Temperature (Monthly)

Date of Last Temperature Verification 8-25-14

Ice Bath: Probe 11.8 °C NIST 11.9 °C Warm Bath: Probe 41.9 °C NIST 42.0 °C

Pass or Fail
P F

Dissolved Oxygen

In Calibrate Mode

Initial Reading: 9.14 mg/L @ Temp. 20.58 °C % DO 101.7 P F

Calibrated Reading: 8.99 mg/L @ Temp. 20.56 °C % DO 100.0 P F

In Run Mode

Initial Calib. Verification: 8.83 mg/L @ Temp. 21.05 °C % DO 99.2 P F

Specific Conductance

In Calibrate Mode

Exp. Date	Lot #	Standard	Initial Reading	Calibrated Reading
<u>4/15</u>	<u>1404025</u>	<u>1000</u> µmhos/cm	<u>997</u> µmhos/cm	<u>1000</u> <u>P</u> F µmhos/cm

In Run Mode

Initial Calib. Verification:	<u>9/14</u>	<u>2304388</u>	<u>100</u> µmhos/cm	<u>100</u> µmhos/cm	<u>P</u> F
------------------------------	-------------	----------------	------------------------	------------------------	------------

pH

Standard	Exp. Date	Lot #	Initial Reading	Temperature	Calibrated Reading	Temperature
----------	-----------	-------	-----------------	-------------	--------------------	-------------

In Calibrate Mode

7.0 SU	<u>4/15</u>	<u>132908</u>	<u>7.00</u> SU	<u>21.83</u> °C	<u>7.00</u> SU	<u>21.81</u> °C <u>P</u> F
--------	-------------	---------------	----------------	-----------------	----------------	----------------------------

4.0 SU	<u>3/15</u>	<u>131596</u>	<u>3.97</u> SU	<u>22.38</u> °C	<u>4.00</u> SU	<u>22.37</u> °C <u>P</u> F
--------	-------------	---------------	----------------	-----------------	----------------	----------------------------

10.0 SU	<u>2/15</u>	<u>130972</u>	<u>9.99</u> SU	<u>22.19</u> °C	<u>10.00</u> SU	<u>22.18</u> °C <u>P</u> F
---------	-------------	---------------	----------------	-----------------	-----------------	----------------------------

In Run Mode

Initial Calib. Verification: 7 SU 4/15 132908 7.00 SU 21.79 °C P F

Maintenance: Weekly PH Slope: _____ Specific Conductance Probe Cleaned? Y N

Notes: Dissolved Oxygen Membrane Changed? Y N

Site ID:

Project:

Chris Green

Print name of person performing calibrations.

Acceptance Criteria: (DO ±0.3mg/l) (Specific Conductance ± 5%) (pH ± 0.2SU) (Temperature ±0.5°C) Warm bath Appx. 40°C
Record Temperature and pH to 1 decimal place; D.O. to 2 decimal places

Boldly "X" this box if there is qualified data on this page.

CONTINUING CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Meter ID: 12 YSI 600 XLm

September 2008 GENERAL version

Date 8-27-14 Mid-Day Time: _____ End-of-Day Time: 12:31

All Times Are: ETZ or CTZ (circle one)

Temperature (Monthly)

Date of Last Temperature Verification 8-25-14

Ice Bath: Probe 11.8 °C NIST 11.9 °C Warm Bath: Probe 41.9 °C NIST 42.0 °C

Pass or Fail

P F

Dissolved Oxygen In Run Mode

Mid-Day _____ mg/L @ Temp. _____ °C % DO _____ P F

End-of-Day 7.86 mg/L @ Temp. 27.51 °C % DO 99.4 P F

Specific Conductance In Run Mode

Exp. Date Lot # Standard Reading

Mid-Day _____ μmhos/cm _____ μmhos/cm P F

End-of-Day 8/14 16-23043558 500 16 99 16 P F
11/14 2306509 500 501 P

pH In Run Mode

Bracketing Standard Exp. Date Lot # Reading Temperature

Mid-Day _____ SU _____ SU _____ °C P F

End-of-Day 10 SU 2/15 130972 10.00 SU 24.21 °C P F

Notes:

Site ID:

Project:

Maintenance: Specific Conductance Probe Cleaned? Y N
Dissolved Oxygen Membrane Changed: Y N

Chris Green
Print name of person performing calibrations.

Acceptance Criteria: (DO ±0.3mg/l) (Specific Conductance ± 5%) (pH ± 0.2SU) (Temperature ±0.5°C) Warm bath Appx. 40°C
Record Temperature and pH to 1 decimal place; D.O. to 2 decimal places