



FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION GROUND WATER MANAGEMENT

CALIBRATION LOG

METER ID #

PRE-SAMPLE CALIBRATION (circle one) IN-LAB ON-SITE ON-SITE LOCATION _____

DATE 8/27/14 TIME 8:40

POST-SAMPLE CALIBRATION (circle one) IN-LAB ON-SITE ON-SITE LOCATION _____

DATE 8/27/14 TIME 16:30

DISSOLVED OXYGEN

Reading Type	mg/L	Temp °C	% Sat	Pass or Fail
INITIAL	8.19	23.40	96.2	P F
CALIBRATION	8.51	23.40	100.0	P
PRE-VERIFICATION	8.51	23.39	100.0	P
POST-VERIFICATION	8.02	27.00	100.0	P

SPECIFIC CONDUCTANCE

Reading Type	Standard	Lot #	Exp. Date	µS/cm	Pass or Fail
INITIAL	500	2407878	01/16	271500	P F
CALIBRATION	500	2407878	01/16	500	P
PRE-VERIFICATION	500	2407878	01/16	500	P
POST-VERIFICATION	500	2407878	01/16	500	P

pH

Reading Type	Standard	Lot #	Exp. Date	SU	Temp °C	Pass or Fail
INITIAL	7	143308	5/16	6.75	22.85	P F
CALIBRATION	7	143308	5/16	6.77	22.85	P
PRE-VERIFICATION	7	143308	5/16	6.78	22.80	P
POST-VERIFICATION	7	143308	5/16	7.17	23.12	P

Acceptance Criteria: DO ± 0.3 mg/L Sp. Cond. ± 5% pH ± 0.2 SU Temperature ± 0.2 °C

Was the Specific Conductance Probe cleaned? (circle one) YES NO

Was the Dissolved Oxygen Membrane changed? (circle one) YES NO

RQ & SITE IDS

Madison Blue
RQ-2014-08-25-11

SAMPLER NAMES & SIGNATURES (All team members present)

K. Eller
K. Zeller