



FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION GROUND WATER MANAGEMENT

CALIBRATION LOG

METER ID #

PRE-SAMPLE CALIBRATION (circle one)

IN-LAB

ON-SITE

ON-SITE LOCATION

DATE

9/11/14

TIME

8:00

POST-SAMPLE CALIBRATION (circle one)

IN-LAB

ON-SITE

ON-SITE LOCATION

DATE

9/10/14

TIME

8:00

DISSOLVED OXYGEN

Reading Type	mg/L	Temp °C	% Sat	Pass or Fail
INITIAL	8.52	23.34	100.0	P
CALIBRATION	8.52	23.34	100.0	P
PRE-VERIFICATION	8.52	23.34	100.0	P
POST-VERIFICATION	8.60	23.24	100.7	P

SPECIFIC CONDUCTANCE

Reading Type	Standard	Lot #	Exp. Date	µS/cm	Pass or Fail
INITIAL	500	2407678	1/16	498	P
CALIBRATION	500	2407678	1/16	500	P
PRE-VERIFICATION	500	2407678	1/16	500	P
POST-VERIFICATION	500	2407678	1/16	483	P

pH

Reading Type	Standard	Lot #	Exp. Date	SU	Temp °C	Pass or Fail
INITIAL	7	143308	5/16	7.08	22.54	P
CALIBRATION	7	143308	5/16	7.00	22.93	P
PRE-VERIFICATION	7	143308	5/16	7.00	22.93	P
POST-VERIFICATION	7	143308	5/16	7.00	23.14	P

Acceptance Criteria: DO $\pm$ 0.3 mg/L Sp. Cond. $\pm$ 5% pH $\pm$ 0.2 SU Temperature $\pm$ 0.2 °C

Was the Specific Conductance Probe cleaned? (circle one)

YES

NO

Was the Dissolved Oxygen Membrane changed? (circle one)

YES

NO

RQ & SITE IDs

SAMPLER NAMES & SIGNATURES (All team members present)

K. Eller
[Signature]