

Steel Protective Outer Casing with
locking 6x6 inch hinged lid

Stick-up
2.6-ft

2 x 2 ft Cement Pad with Protective
Bollards

Static WL: 6.01 -ft bls

4-inch dia. SCH 40 PVC Casing (15-ft)

Portland Cement (4-bgs)

11-ft bls

Bentonite Seal (1-bg)

13-ft bls

15-ft bls

4-inch dia. 0.010 SCH 40 PVC screen

20/30 Sand Filter Pack (7-bags)

25-ft bls

PVC Bottom Cap (6 inches)

8 -inch dia. bore

Not to Scale

Site:	Indian Lake
Drilled:	Mud Rotary
Developed:	Moyno Pump
Rate:	10.71 gpm
Pumping GWL:	16.06-ft bls
Specific Capacity:	1.1 gpm/ft
Lat/Long:	290957.97/810946.65 WGS 84
Driller:	Huss Drilling, Inc.
Well Completed:	August 11, 2010

Field Water Quality

Specific Conductivity: 118 $\mu\text{S}/\text{cm}$

Temperature: 24.1 °C

Chlorides: 11 mg/l

pH: Not Recorded

SJR WMD

Figure. Monitor Well V-1189