From: Mike Parker
To: Tina Gordon; Homann, Moira
Cc: Stephen Koontz; Tiffany Busby
Subject: RE: When you don"t have anything to do.....Daniels Road - Oakland Point Subdivision swale
Date: Tuesday, February 25, 2020 10:52:33 AM
Attachments: image001.png

Tina,
Oak 14 & 18 both have completion dates of 2019.
Oak 5 is the cleaning of drainage ditches to remove sediments. If there is no credit for that routine activity, so be it.
The amount of debris collected in Oak 15 was 84 cu yds. That is what was reported in our NPDES Report. I tried to use your calculator to determine the nutrient removal, but alas, no luck.

Thanks,
Mike

From: Tina Gordon <tgordon@wildwoodconsulting.net>
Sent: Monday, February 24, 2020 5:04 PM
To: Mike Parker <MParker@oaklandfl.gov>; Homann, Moira <Moira.Homann@FloridaDEP.gov>
Cc: Stephen Koontz <skoontz@oaklandfl.gov>; Tiffany Busby <tlbusby@wildwoodconsulting.net>
Subject: RE: When you don't have anything to do.....Daniels Road - Oakland Point Subdivision swale

Mike,

I am out of the office so Tiffany reached out to you for one of the below. Please make sure you provide completion dates for both of the below projects.

Thanks,
Tina Gordon

On Feb 14, 2020 1:46 PM, Tina Gordon <tgordon@wildwoodconsulting.net> wrote:
Mike,

A couple of follow-up questions I had while entering your data:

1. What are the completion dates for the following projects? Completion dates of N/A are only eligible on non-structural, on-going efforts such as street sweeping or BMP clean out.

OAK - 14	Speer and Daniels Drainage Improvement	Installation of drainage swale/conveyance, with some retention value, in an area of sheet flows from three different roadways.	On-line Retention BMPs	Completed	N/A
Oak - 18	Septic to sewer conversion	Circle K store and ABC Bus taken off septic and placed on sewer. 8500 gals removed from septic DAILY.	Decommission/ Abandonment	Completed	N/A

2. A reduction was provided for the following existing project. We do not give credit for maintenance activities except for BMP clean out. Please provide justification for the credits listed. If these were a part of a BMP clean out, we will need the amount of material collected and for you to confirm that this is not part of the newly listed project Oak-15.

OAK-05	Town-wide Drainage Maintenance	Drainage conveyance maintenance in established neighborhoods to enable proper treatment of stormwater flows.	Stormwater System Rehabilitation	Completed	2017	15	9

3. For Oak-15, please provide the weight of material collected.

Oak - 15	Town-wide Drainage Maintenance	Ongoing effort to clean grates, inlets, culverts, etc.	BMP Cleanout	Completed	N/A	17	11

From: Mike Parker <MParker@oaklandfl.gov>
Sent: Wednesday, January 29, 2020 12:11 PM
To: Tina Gordon <tgordon@wildwoodconsulting.net>; Homann, Moira <Moira.Homann@FloridaDEP.gov>
Cc: Stephen Koontz <skoontz@oaklandfl.gov>
Subject: FW: When you don't have anything to do.....Daniels Road - Oakland Point Subdivision swale

Tina,
Attached is the info on OAK – 14 and I used your calculator to get some further info on the other projects.
Mike

From: Lane, Allen C. (P.E.) <alane@cphcorp.com>
Sent: Wednesday, January 29, 2020 11:32 AM
To: Mike Parker <MParker@oaklandfl.gov>
Subject: RE: When you don't have anything to do.....Daniels Road - Oakland Point Subdivision swale

Mike,
I found the info you were looking for.

The work we help with was to verify the storm calcs in an effort to re-establish the swale that was originally constructed on the south side of the subdivision wall. The swale was part of the original storm water permit and was to provide the pollution abatement for the area draining to the swale.
I have attached a copy of the basin map and the storm water report from June Engineering.

The Basin B area was the swale along the wall. The design info is on page 11 and 12 of the report PDF. It was to collect runoff from 4.191 acres and provide treatment for ½ + ½ inch of runoff (total of 1 inch). Page 13 shows the Basin B swale volume, which exceeds the required calculated volume.

To answer your questions:

- The swale did not appear to have swale blocks in the original design. It did drain to a "pool" at the end of Daniels Road. From there, the runoff would stage up and continue to drain down the swale to the western end where it would eventually pop off and drain west around the subdivision.
- We don't have a shape file. The report stated the swale was to treat runoff from 4.191 acres.

- BMP characteristics:
    - 1 inch of retention
    - Swale area is 520 feet by 20 feet wide.
    - Rainfall runoff depth is 1 inch. The volume of the swale was designed to hold more than the required runoff.

I hope this helps.

Allen

Allen C. Lane, Jr., PE
Project Engineer

o 407-425-0452 (Ext.2008)
c 407-721-3097

alane@cphcorp.com

Full Service A&E Firm
Facebook | LinkedIn

Celebrating Over 35 Years of Design Excellence

From: Mike Parker <MParker@oaklandfl.gov>
Sent: Thursday, January 23, 2020 3:13 PM
To: Lane, Allen C. (P.E.) <alane@cphcorp.com>
Subject: When you don't have anything to do.....

Allen,
The State has requested this info on the swale that was placed at Speer and Daniels, for nutrient removal reasons. Can you provide an answer to the 3 questions below? They are requesting to have it by 1/30/2020.
Mike

For the swale, we will need:

- Does the swale have blocks or raised culverts?
- Shapefile of drainage basin serviced/treated by project
- BMP dimension characteristics
    - Inches of retention
    - Area of swale(s)
    - Design retention treatment depth (rainfall runoff depth of contributing basin)

Regards,
Mike Parker
Public Works Director
407-656-1117 ext.2302
MParker@oaklandfl.gov
Town of Oakland, FL

PUBLIC RECORDS NOTICE: All e-mail sent to and received from the Town of Oakland, Florida, including e-mail addresses and content, are subject to the provisions of the Florida Public Records Law, Florida Statute Chapter 119, and may be subject to disclosure.

CONFIDENTIALITY NOTICE: The information contained in this email message may be privileged and is confidential information intended only for the use of the recipient. Any unauthorized use, distribution or copying of this information is strictly prohibited and may be unlawful. If you have received this communication in error, please notify the sender immediately and destroy the original message and all attachments from your electronic files.