Meter Calibrat.__, Verification Logsheet
(FDEP SOP FT 1000-FT 1600, FD 1000-FD 4000)

Meter ID: AT500 783933
Project: CHICO BMAP

Method/Parameter	Technician	MMDDYY	24 HH:MM								Acceptance Critera
DEP SOP FT 1400 *Temperature*	Initials	Date	Time	Previous CV		Bath Type	NIST Thermometer S/N	NIST Thermometer Temp °C	Meter Temp °C		± 0.5 °C
CAL ICV CCV MAINT											Pass Fail
DEP SOP FT 1500 *Dissolved Oxygen*	Initials	Date	Time	Baro in Hg	Water Temp °C	Saturation mg/L	Meter Baro in Hg	Meter DO mg/L	Meter % DO	Meter Temp °C	± 0.3 mg/l
CAL ICV (CCV) MAINT	tm	05.10.21	08:28	29.94	19.5	9.19	29.94	9.21	100.27	19.57	(Pass) Fail
CAL ICV (CCV) MAINT	tm	05.10.21	17:31	29.89	19.8	9.12	29.91	9.14	100.35	19.83	(Pass) Fail
CAL ICV CCV MAINT											Pass Fail
CAL ICV CCV MAINT											Pass Fail
CAL ICV CCV MAINT											Pass Fail
DEP SOP FT 1200 *Specific Conductance*	Initials	Date	Time	Standard µmhos/cm	Standard Expiration	Standard ID	Meter Temp °C	Meter µmhos/cm			± 5%
CAL ICV (CCV) MAINT	tm	05.10.21	08:31	146.9	10.21	INV210431	21.38	143.49			(Pass) Fail
CAL ICV (CCV) MAINT	tm	05.10.21	17:34	50000	10.21	INV200121	21.77	50850			(Pass) Fail
CAL ICV CCV MAINT											Pass Fail
CAL ICV CCV MAINT											Pass Fail
CAL ICV CCV MAINT											Pass Fail
DEP SOP FT 1100 *pH*	Initials	Date	Time	Standard SU	Standard Expiration	Standard ID	Meter pH mV	Meter SU			± 0.2 SU
CAL ICV (CCV) MAINT	tm	05.10.21	08:34	4	07.22	INV2000833	142.3	4.09			(Pass) Fail
CAL ICV (CCV) MAINT	tm	05.10.21	17:39	10	12.22	INV210368	-212.5	10.10			(Pass) Fail
CAL ICV CCV MAINT											Pass Fail
CAL ICV CCV MAINT											Pass Fail
CAL ICV CCV MAINT											Pass Fail
CAL ICV CCV MAINT											Pass Fail
CAL ICV CCV MAINT											Pass Fail
DEP SOP FT 1000 *ORP*	Initials	Date	Time	Standard mV	Standard Expiration	Standard ID	Meter Temp °C	Meter mV			± 20 mV
CAL ICV CCV MAINT											Pass Fail
CAL ICV CCV MAINT											Pass Fail
CAL ICV CCV MAINT											Pass Fail
CAL ICV CCV MAINT											Pass Fail
CAL ICV CCV MAINT											Pass Fail

Notes: